

Activity ID	Activity Name	O.D.	R.D.	Start	Finish	Physical %	Units %	BL Project Start	BL Project Finish	2023												2024							
										Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb						
DP-4-1020	Umplutura	7.00d	7.00d	11-Oct-23	19-Oct-23	0%	0%	11-Oct-23	19-Oct-23									11-Oct-23											
DP-4-1030	Strat de balast	4.00d	4.00d	20-Oct-23	25-Oct-23	0%	0%	20-Oct-23	25-Oct-23									20-Oct-23	25-Oct-23										
DP-4-1040	Balast acostamente	4.00d	4.00d	20-Oct-23	25-Oct-23	0%	0%	20-Oct-23	25-Oct-23									20-Oct-23	25-Oct-23										
DP-4-1050	Strat de balast stabilizat	1.00d	1.00d	14-Nov-23	14-Nov-23	0%	0%	14-Nov-23	14-Nov-23									14-Nov-23	14-Nov-23										
DP-4-1060	Emulsionare	1.00d	1.00d	14-Nov-23	14-Nov-23	0%	0%	14-Nov-23	14-Nov-23									14-Nov-23	14-Nov-23										
DP-4-1070	Geocompozit	1.00d	1.00d	23-Nov-23	23-Nov-23	0%	0%	23-Nov-23	23-Nov-23									23-Nov-23	23-Nov-23										
DP-4-1080	Emulsionare si astemere strat de legatura	1.00d	1.00d	23-Nov-23	23-Nov-23	0%	0%	23-Nov-23	23-Nov-23									23-Nov-23	23-Nov-23										
DP-4-1090	Emulsionare si astemere strat de uzura	1.00d	1.00d	24-Nov-23	24-Nov-23	0%	0%	24-Nov-23	24-Nov-23									24-Nov-23	24-Nov-23										
DP-4-1100	Strat de piatra sparta acostament	2.00d	2.00d	29-Nov-23	04-Dec-23	0%	0%	29-Nov-23	04-Dec-23									29-Nov-23	04-Dec-23										
Drum perimetral 6+600 - 7+800 / Platforme 19 - 21																													
DP-5-1000	Decoperta si sapatura	4.00d	0.00d	06-Sep-23A	11-Sep-23A	100%	100%	06-Sep-23	11-Sep-23									06-Sep-23A	11-Sep-23A										
DP-5-1010	Stabilizare teren fundare	4.00d	4.00d	02-Nov-23	07-Nov-23	0%	0%	02-Nov-23	07-Nov-23									02-Nov-23	07-Nov-23										
DP-5-1020	Umplutura	4.00d	4.00d	02-Nov-23	07-Nov-23	0%	0%	02-Nov-23	07-Nov-23									02-Nov-23	07-Nov-23										
DP-5-1030	Strat de balast	5.00d	5.00d	08-Nov-23	14-Nov-23	0%	0%	08-Nov-23	14-Nov-23									08-Nov-23	14-Nov-23										
DP-5-1040	Balast acostamente	5.00d	5.00d	08-Nov-23	14-Nov-23	0%	0%	08-Nov-23	14-Nov-23									08-Nov-23	14-Nov-23										
DP-5-1050	Strat de balast stabilizat	2.00d	2.00d	20-Nov-23	21-Nov-23	0%	0%	20-Nov-23	21-Nov-23									20-Nov-23	21-Nov-23										
DP-5-1060	Emulsionare	2.00d	2.00d	20-Nov-23	21-Nov-23	0%	0%	20-Nov-23	21-Nov-23									20-Nov-23	21-Nov-23										
DP-5-1070	Geocompozit	1.00d	1.00d	29-Nov-23	29-Nov-23	0%	0%	29-Nov-23	29-Nov-23									29-Nov-23	29-Nov-23										
DP-5-1080	Emulsionare si astemere strat de legatura	1.00d	1.00d	04-Dec-23	04-Dec-23	0%	0%	04-Dec-23	04-Dec-23									04-Dec-23	04-Dec-23										
DP-5-1090	Emulsionare si astemere strat de uzura	1.00d	1.00d	05-Dec-23	05-Dec-23	0%	0%	05-Dec-23	05-Dec-23									05-Dec-23	05-Dec-23										
DP-5-1100	Strat de piatra sparta acostament	3.00d	3.00d	08-Dec-23	12-Dec-23	0%	0%	08-Dec-23	12-Dec-23									08-Dec-23	12-Dec-23										
Tronsoane																													
Tronsoan 1		49.00d	31.00d	06-Sep-23A	13-Nov-23		22.73%	06-Sep-23	13-Nov-23									06-Sep-23A	13-Nov-23										
T1-1120	Decoperta si sapatura	20.00d	10.00d	06-Sep-23A	13-Oct-23	50%	50%	06-Sep-23	03-Oct-23									06-Sep-23A	13-Oct-23										
T1-1130	Umplutura	6.00d	6.00d	16-Oct-23	23-Oct-23	0%	0%	16-Oct-23	23-Oct-23									16-Oct-23	23-Oct-23										
T1-1140	Emulsionare	1.00d	1.00d	27-Oct-23	27-Oct-23	0%	0%	27-Oct-23	27-Oct-23									27-Oct-23	27-Oct-23										
T1-1150	Stabilizare teren fundare	6.00d	6.00d	16-Oct-23	23-Oct-23	0%	0%	16-Oct-23	23-Oct-23									16-Oct-23	23-Oct-23										
T1-1160	Strat de balast	3.00d	3.00d	24-Oct-23	26-Oct-23	0%	0%	24-Oct-23	26-Oct-23									24-Oct-23	26-Oct-23										
T1-1170	Strat de balast stabilizat	1.00d	1.00d	27-Oct-23	27-Oct-23	0%	0%	27-Oct-23	27-Oct-23									27-Oct-23	27-Oct-23										
T1-1180	Geocompozit	1.00d	1.00d	07-Nov-23	07-Nov-23	0%	0%	07-Nov-23	07-Nov-23									07-Nov-23	07-Nov-23										
T1-1190	Emulsionare si astemere strat de legatura	1.00d	1.00d	07-Nov-23	07-Nov-23	0%	0%	07-Nov-23	07-Nov-23									07-Nov-23	07-Nov-23										
T1-1200	Emulsionare si astemere strat de uzura	1.00d	1.00d	08-Nov-23	08-Nov-23	0%	0%	08-Nov-23	08-Nov-23									08-Nov-23	08-Nov-23										
T1-1210	Balast acostamente	3.00d	3.00d	24-Oct-23	26-Oct-23	0%	0%	24-Oct-23	26-Oct-23									24-Oct-23	26-Oct-23										
T1-1220	Strat de piatra sparta acostament	1.00d	1.00d	13-Nov-23	13-Nov-23	0%	0%	13-Nov-23	13-Nov-23									13-Nov-23	13-Nov-23										
Tronsoan 2		56.00d	19.00d	12-Sep-23A	28-Nov-23		9.09%	12-Sep-23	28-Nov-23									12-Sep-23A	28-Nov-23										
T2-1120	Decoperta si sapatura	2.00d	0.00d	12-Sep-23A	13-Sep-23A	100%	100%	12-Sep-23	13-Sep-23									12-Sep-23A	13-Sep-23A										
T2-1130	Umplutura	4.00d	4.00d	02-Nov-23	07-Nov-23	0%	0%	02-Nov-23	07-Nov-23									02-Nov-23	07-Nov-23										
T2-1140	Emulsionare	1.00d	1.00d	13-Nov-23	13-Nov-23	0%	0%	13-Nov-23	13-Nov-23									13-Nov-23	13-Nov-23										
T2-1150	Stabilizare teren fundare	4.00d	4.00d	02-Nov-23	07-Nov-23	0%	0%	02-Nov-23	07-Nov-23									02-Nov-23	07-Nov-23										
T2-1160	Strat de balast	3.00d	3.00d	08-Nov-23	10-Nov-23	0%	0%	08-Nov-23	10-Nov-23									08-Nov-23	10-Nov-23										
T2-1170	Strat de balast stabilizat	1.00d	1.00d	13-Nov-23	13-Nov-23	0%	0%	13-Nov-23	13-Nov-23									13-Nov-23	13-Nov-23										
T2-1180	Geocompozit	1.00d	1.00d	22-Nov-23	22-Nov-23	0%	0%	22-Nov-23	22-Nov-23									22-Nov-23	22-Nov-23										
T2-1190	Emulsionare si astemere strat de legatura	1.00d	1.00d	22-Nov-23	22-Nov-23	0%	0%	22-Nov-23	22-Nov-23									22-Nov-23	22-Nov-23										
T2-1200	Emulsionare si astemere strat de uzura	1.00d	1.00d	23-Nov-23	23-Nov-23	0%	0%	23-Nov-23	23-Nov-23									23-Nov-23	23-Nov-23										
T2-1210	Balast acostamente	3.00d	3.00d	08-Nov-23	10-Nov-23	0%	0%	08-Nov-23	10-Nov-23									08-Nov-23	10-Nov-23										
T2-1220	Strat de piatra sparta acostament	1.00d	1.00d	28-Nov-23	28-Nov-23	0%	0%	28-Nov-23	28-Nov-23									28-Nov-23	28-Nov-23										
Tronsoan 3		48.90d	44.00d	25-Sep-23A	04-Dec-23		0%	25-Sep-23	04-Dec-23									25-Sep-23A	04-Dec-23										
T3-1120	Decoperta si sapatura	2.00d	10.00d	25-Sep-23A	13-Oct-23	50%	0%	25-Sep-23	27-Sep-23									25-Sep-23A	13-Oct-23										
T3-1130	Umplutura	3.00d	3.00d	02-Nov-23	06-Nov-23	0%	0%	02-Nov-23	06-Nov-23									02-Nov-23	06-Nov-23										
T3-1140	Emulsionare	1.00d	1.00d	15-Nov-23	15-Nov-23	0%	0%	15-Nov-23	15-Nov-23									15-Nov-23	15-Nov-23										
T3-1150	Stabilizare teren fundare	3.00d	3.00d	02-Nov-23	06-Nov-23	0%	0%	02-Nov-23	06-Nov-23									02-Nov-23	06-Nov-23										
T3-1160	Strat de balast	2.00d	2.00d	07-Nov-23	08-Nov-23	0%	0%	07-Nov-23	08-Nov-23									07-Nov-23	08-Nov-23										
T3-1170	Strat de balast stabilizat	1.00d	1.00d	15-Nov-23	15-Nov-23	0%	0%	15-Nov-23	15-Nov-23									15-Nov-23	15-Nov-23										
T3-1180	Geocompozit	1.00d	1.00d	24-Nov-23	24-Nov-23	0%	0%	24-Nov-23	24-Nov-23									24-Nov-23	24-Nov-23										
T3-1190	Emulsionare si astemere strat de legatura	1.00d	1.00d	24-Nov-23	24-Nov-23	0%	0%	24-Nov-23	24-Nov-23									24-Nov-23	24-Nov-23										
T3-1200	Emulsionare si astemere strat de uzura	1.00d	1.00d																										

Activity ID	Activity Name	O.D.	R.D.	Start	Finish	Physical %	Units %	BL Project Start	BL Project Finish	2023												2024		
										Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	
Scurgerea apelor																								
SC-S-1000	Executie sant pamant/beton 0+000 - 1+880	22.00d	0.00d	14-Aug-23 A	29-Sep-23 A	100%	100%	14-Aug-23	14-Sep-23															
SC-S-1010	Executie sant pamant/beton 1+880 - 5+180	30.00d	0.00d	01-Sep-23 A	30-Sep-23 A	100%	100%	01-Sep-23	12-Oct-23															
SC-S-1030	Executie sant pamant/beton 5+960 - 6+600	14.00d	0.00d	06-Sep-23 A	25-Sep-23 A	100%	100%	06-Sep-23	25-Sep-23															
Marcaje si semnalizare																								
DP-M-1000	Lucrari topo premarcare	10.00d	10.00d	23-Nov-23	08-Dec-23	0%	0%	23-Nov-23	08-Dec-23															
DP-M-1010	Lucrari marcaje si semnalizare	10.00d	10.00d	11-Dec-23	22-Dec-23	0%	0%	11-Dec-23	22-Dec-23															
PSI																								
Drum Acces																								
PSI-D-1000	Decopera si sapatura	30.00d	20.00d	14-Aug-23 A	27-Oct-23	50%	33.33%	14-Aug-23	26-Sep-23															
PSI-D-1010	Strat de forma din balast	1.00d	9.00d	21-Aug-23 A	09-Nov-23	50%	50%	26-Sep-23	27-Sep-23															
PSI-D-1020	Strat de balast	3.00d	3.00d	05-Dec-23	07-Dec-23	0%	0%	05-Dec-23	07-Dec-23															
PSI-D-1030	Strat de BcR 4.5	3.00d	3.00d	08-Dec-23	12-Dec-23	0%	0%	08-Dec-23	12-Dec-23															
PSI-D-1040	Rigola carosabila	15.00d	15.00d	10-Nov-23	04-Dec-23	0%	0%	10-Nov-23	04-Dec-23															
Platforma																								
PSIP-1000	Decopera si sapatura	3.00d	3.00d	27-Sep-23 A	01-Nov-23	70%	70%	27-Sep-23	29-Sep-23															
PSIP-1001	Strat de forma din balast	1.00d	1.00d	02-Nov-23	02-Nov-23	0%	0%	02-Nov-23	02-Nov-23															
PSIP-1010	Strat de balast	2.00d	2.00d	05-Dec-23	06-Dec-23	0%	0%	05-Dec-23	06-Dec-23															
PSIP-1011	Strat de BcR 4.5	1.00d	1.00d	13-Dec-23	13-Dec-23	0%	0%	13-Dec-23	13-Dec-23															
Sistem de protectie perimetrala																								
Sistem supraveghere video pentru gard perimetral																								
SP_VIDEO_1000	Start sistem supraveghere video pentru gard perimetral	0.00d	0.00d	10-Aug-23 A	06-Dec-23	100%	0%	07-Aug-23	06-Dec-23															
SP_VIDEO_1010	Lansare comenzi	15.00d	0.00d	10-Aug-23 A	31-Aug-23 A	100%	100%	07-Aug-23	23-Aug-23															
SP_VIDEO_1020	Livrare materiale	20.00d	0.00d	01-Sep-23 A	23-Sep-23 A	100%	100%	01-Sep-23	23-Sep-23															
SP_VIDEO_1025	Cablare locala si montaj echipamente in cladiri secundare	20.00d	23.00d	25-Sep-23 A	27-Oct-23	50%	0%	25-Sep-23	17-Oct-23															
SP_VIDEO_1026	Cablare terminal - cladiri secundare	20.00d	20.00d	02-Oct-23	24-Oct-23	0%	0%	02-Oct-23	24-Oct-23															
SP_VIDEO_1030	Sapatura	22.00d	13.00d	21-Aug-23 A	16-Oct-23	80%	40.91%	11-Aug-23	05-Sep-23															
SP_VIDEO_1040	Pozare de tub in sant	15.00d	19.00d	18-Sep-23 A	23-Oct-23	60%	0%	06-Oct-23	23-Oct-23															
SP_VIDEO_1050	Pozare plabanda impantare in sant	15.00d	19.00d	18-Sep-23 A	23-Oct-23	60%	0%	06-Oct-23	23-Oct-23															
SP_VIDEO_1060	Umplutura nisip	10.00d	29.00d	25-Sep-23 A	03-Nov-23	50%	0%	24-Oct-23	03-Nov-23															
SP_VIDEO_1070	Folie avertizare	10.00d	10.00d	25-Sep-23 A	12-Oct-23	50%	50%	04-Nov-23	15-Nov-23															
SP_VIDEO_1080	Umplutura pamant	10.00d	35.00d	25-Sep-23 A	10-Nov-23	50%	0%	16-Nov-23	27-Nov-23															
SP_VIDEO_1090	Camine tragere cabluri sapatura	20.00d	11.00d	25-Sep-23 A	28-Oct-23	40%	45%	06-Oct-23	28-Oct-23															
SP_VIDEO_1100	Camine tragere cabluri montaj pe pozitie	20.00d	13.00d	27-Sep-23 A	07-Nov-23	40%	35%	24-Oct-23	15-Nov-23															
SP_VIDEO_1110	Realizare fundatie stalpi cofrare si amare	15.00d	15.00d	02-Oct-23	18-Oct-23	0%	0%	02-Oct-23	18-Oct-23															
SP_VIDEO_1120	Realizare fundatie stalpi turnare si decofrare	15.00d	15.00d	19-Oct-23	04-Nov-23	0%	0%	19-Oct-23	04-Nov-23															
SP_VIDEO_1130	Cablare in canalizatie	12.00d	12.00d	08-Nov-23	21-Nov-23	0%	0%	08-Nov-23	21-Nov-23															
SP_VIDEO_1140	Montaj stalpi frangibili	15.00d	15.00d	25-Oct-23	10-Nov-23	0%	0%	25-Oct-23	10-Nov-23															
SP_VIDEO_1150	Cablare locala stalp	15.00d	15.00d	11-Nov-23	28-Nov-23	0%	0%	11-Nov-23	28-Nov-23															
SP_VIDEO_1155	Montare echipamente locale pe stalpi	10.00d	10.00d	17-Nov-23	28-Nov-23	0%	0%	17-Nov-23	28-Nov-23															
SP_VIDEO_1157	Teste si probe sistem video perimetral	7.00d	7.00d	29-Nov-23	06-Dec-23	0%	0%	29-Nov-23	06-Dec-23															
SP_VIDEO_1160	Finalizare sistem supraveghere video pentru gard perimetral	0.00d	0.00d	06-Dec-23	06-Dec-23	0%	0%	06-Dec-23	06-Dec-23															
Sistem monitorizare perimetrala prin FO																								
SP_FO_1000	Start monitorizare perimetrala prin FO	0.00d	0.00d	10-Aug-23 A	13-Nov-23	100%	0%	19-Aug-23	13-Nov-23															
SP_FO_1010	Lansare comenzi	18.00d	0.00d	10-Aug-23 A	31-Aug-23 A	100%	100%	19-Aug-23	08-Sep-23															
SP_FO_1020	Livrare materiale	22.00d	11.00d	01-Sep-23 A	13-Oct-23	85%	50%	01-Sep-23	26-Sep-23															
SP_FO_1025	Finalizare refacere gard perimetral - conditionare BENEFICIAR	0.00d	0.00d	02-Oct-23	02-Oct-23	0%	0%	02-Oct-23	02-Oct-23															
SP_FO_1030	Pozare de tub in sant (zona port acces)	21.00d	11.00d	13-Sep-23 A	13-Oct-23	50%	47.62%	01-Sep-23	25-Sep-23															
SP_FO_1033	Pozare de tub in sant (zona aeroport)	22.00d	22.00d	13-Sep-23 A	08-Nov-23	50%	50%	26-Sep-23	20-Oct-23															
SP_FO_1040	Cablare pe gard	22.00d	8.00d	18-Sep-23 A	23-Oct-23	75%	75%	27-Sep-23	21-Oct-23															
SP_FO_1045	Teste si probe sistem perimetral FO	18.00d	18.00d	24-Oct-23	13-Nov-23	0%	0%	24-Oct-23	13-Nov-23															
SP_FO_1070	Finalizare monitorizare perimetrala prin FO	0.00d	0.00d	13-Nov-23	13-Nov-23	0%	0%	13-Nov-23	13-Nov-23															
Dispecerat/ Centru de comanda si control (Provizoriu)																								
SP_CC_2000	Start dispecerat	0.00d	0.00d	16-Oct-23*		0%	0%	16-Oct-23																
SP_CC_2005	Achizitie materiale dispecerat	5.00d	5.00d	16-Oct-23	20-Oct-23	0%	0%	16-Oct-23	20-Oct-23															
SP_CC_2010	Achizitie software	5.00d	5.00d	16-Oct-23	20-Oct-23	0%	0%	16-Oct-23	20-Oct-23															
SP_CC_2020	Achizitie hardware	5.00d	5.00d	16-Oct-23	20-Oct-23	0%	0%	16-Oct-23	20-Oct-23															
SP_CC_2030	Cablare locala terminal	10.00d	10.00d	21-Oct-23	01-Nov-23	0%	0%	21-Oct-23	01-Nov-23															
SP_CC_2035	Cablare exterior punct control acces	10.00d	10.00d	21-Oct-23	01-Nov-23	0%	0%	21-Oct-23	01-Nov-23															
SP_CC_2040	Instalare echipamente TVCI in rack	10.00d	10.00d	02-Nov-23	13-Nov-23	0%	0%	02-Nov-23	13-Nov-23															
SP_CC_2050	Instalare echipamente sistem perimetral FO in rack	10.00d	10.00d	02-Nov-23	13-Nov-23	0%	0%	02-Nov-23	13-Nov-23															
SP_CC_2060	Instalare echipamente dispecerat aeroport	10.00d	10.00d	02-Nov-23	13-Nov-23	0%	0%	02-Nov-23	13-Nov-23															
SP_CC_2070	Instalare echipamente dispecerat SRI	10.00d	10.00d	02-Nov-23	13-Nov-23	0%	0%	02-Nov-23	13-Nov-23															
SP_CC_2080	Instalare echipamente dispecerat PF	10.00d	10.00d	02-Nov-23	13-Nov-23	0%	0%	02-Nov-23	13-Nov-23															
SP_CC_2090	Instalare echipamente punct control acces	10.00d	10.00d	02-Nov-23	13-Nov-23	0%	0%	02-Nov-23	13-Nov-23															
SP_CC_2100	Instalare echipamente punct control securitate (terminal)	10.00d	10.00d	02-Nov-23	13-Nov-23	0%	0%	02-Nov-23	13-Nov-23															
SP_CC_2110	Instalare si configurare software	10.00d	10.00d	14-Nov-23	24-Nov-23	0%	0%	14-Nov-23	24-Nov-23															
SP_CC_2120	Configurare si calibrare sistem perimetral FO	10.00d	10.00d	25-Nov-23	06-Dec-23	0%	0%	25-Nov-23	06-Dec-23															
SP_CC_2130	Configurare si reglaje camere video sistem perimetral TVCI	10.00d	10.00d	01-Dec-23	12-Dec-23	0%	0%	01-Dec-23	12-Dec-23															
SP_CC_2140	Probe si teste echipamente centrale	9.00d	9.00d	13-Dec-23	22-Dec-23	0%	0%	13-Dec-23	22-Dec-23															
SP_CC_2160	PF sistem perimetral TVCI	9.00d	9.00d	13-Dec-23	22-Dec-23	0%	0%	13-Dec-23	22-Dec-23															
SP_CC_2170	PF sistem perimetral FO	12.00d	12.00d	09-Dec-23	22-Dec-23	0%	0%	09-Dec-23	22-Dec-23															
SP_CC_2175	Finalizare dispecerat	0.00d	0.00d	22-Dec-23	22-Dec-23	0%	0%	22-Dec-23	22-Dec-23															
Finalizare activitati executie																								
A1300	Finalizare lucrari executie - UTI	0.00d	0.00d	22-Dec-23	22-Dec-23*	0%	0%		22-Dec-23															
Organizare de santier																								
A2720	OS	190.00d	70.88d	08-May-23 A	22-Dec-23	0%	0%	09-May-23	19-Dec-23															

