

Activity ID	Activity Name	O.D.	R.D.	Start	Finish	Physical %	BL Project Start	BL Project Finish	2023												2024	
									Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
SP_CC_2005	Achiziție materiale dispecerat	5.00d	5.00d	16-Oct-23	20-Oct-23	0%	16-Oct-23	20-Oct-23										16-Oct-23	20-Oct-23	Achiziție materiale dispecerat		
SP_CC_2020	Achiziție hardware	5.00d	5.00d	16-Oct-23	20-Oct-23	0%	16-Oct-23	20-Oct-23										16-Oct-23	20-Oct-23	Achiziție hardware		
SP_CC_2030	Cablare locala terminal	10.00d	10.00d	21-Oct-23	01-Nov-23	0%	21-Oct-23	01-Nov-23										21-Oct-23	01-Nov-23	Cablare locala terminal		
SP_CC_2035	Cablare exterior punct control acces	10.00d	10.00d	21-Oct-23	01-Nov-23	0%	21-Oct-23	01-Nov-23										21-Oct-23	01-Nov-23	Cablare exterior punct control acces		
SP_CC_2040	Instalare echipamente TVCI in rack	10.00d	10.00d	02-Nov-23	13-Nov-23	0%	02-Nov-23	13-Nov-23										02-Nov-23	13-Nov-23	Instalare echipamente TVCI in rack		
SP_CC_2050	Instalare echipamente sistem perimetral FO in rack	10.00d	10.00d	02-Nov-23	13-Nov-23	0%	02-Nov-23	13-Nov-23										02-Nov-23	13-Nov-23	Instalare echipamente sistem perimetral FO in rack		
SP_CC_2060	Instalare echipamente dispecerat aeroport	10.00d	10.00d	02-Nov-23	13-Nov-23	0%	02-Nov-23	13-Nov-23										02-Nov-23	13-Nov-23	Instalare echipamente dispecerat aeroport		
SP_CC_2070	Instalare echipamente dispecerat SRI	10.00d	10.00d	02-Nov-23	13-Nov-23	0%	02-Nov-23	13-Nov-23										02-Nov-23	13-Nov-23	Instalare echipamente dispecerat SRI		
SP_CC_2080	Instalare echipamente dispecerat PF	10.00d	10.00d	02-Nov-23	13-Nov-23	0%	02-Nov-23	13-Nov-23										02-Nov-23	13-Nov-23	Instalare echipamente dispecerat PF		
SP_CC_2090	Instalare echipamente punct control acces	10.00d	10.00d	02-Nov-23	13-Nov-23	0%	02-Nov-23	13-Nov-23										02-Nov-23	13-Nov-23	Instalare echipamente punct control acces		
SP_CC_2100	Instalare echipamente punct control securitate (terminal)	10.00d	10.00d	02-Nov-23	13-Nov-23	0%	02-Nov-23	13-Nov-23										02-Nov-23	13-Nov-23	Instalare echipamente punct control securitate (terminal)		
SP_CC_2110	Instalare si configurare software	10.00d	10.00d	14-Nov-23	24-Nov-23	0%	14-Nov-23	24-Nov-23										14-Nov-23	24-Nov-23	Instalare si configurare software		
SP_CC_2120	Configurare si calibrare sistem perimetral FO	10.00d	10.00d	25-Nov-23	06-Dec-23	0%	25-Nov-23	06-Dec-23										25-Nov-23	06-Dec-23	Configurare si calibrare sistem perimetral FO		
SP_CC_2130	Configurare si reglaje camere video sistem perimetral TVCI	10.00d	10.00d	01-Dec-23	12-Dec-23	0%	01-Dec-23	12-Dec-23										01-Dec-23	12-Dec-23	Configurare si reglaje camere video sistem perimetral TVCI		
SP_CC_2140	Probe si teste echipamente centrale	9.00d	9.00d	13-Dec-23	22-Dec-23	0%	13-Dec-23	22-Dec-23										13-Dec-23	22-Dec-23	Probe si teste echipamente centrale		
SP_CC_2160	PIF sistem perimetral TVCI	9.00d	9.00d	13-Dec-23	22-Dec-23	0%	13-Dec-23	22-Dec-23										13-Dec-23	22-Dec-23	PIF sistem perimetral TVCI		
SP_CC_2170	PIF sistem perimetral FO	12.00d	12.00d	09-Dec-23	22-Dec-23	0%	09-Dec-23	22-Dec-23										09-Dec-23	22-Dec-23	PIF sistem perimetral FO		
SP_CC_2175	Finalizare dispecerat	0.00d	0.00d	22-Dec-23	22-Dec-23	0%	22-Dec-23	22-Dec-23										22-Dec-23	22-Dec-23	Finalizare dispecerat		
Finalizare activitati executie		0.00d	0.00d	22-Dec-23	22-Dec-23		22-Dec-23	22-Dec-23										22-Dec-23	22-Dec-23	Finalizare activitati executie		
A1300	Finalizare lucrari executie - UTI	0.00d	0.00d	22-Dec-23*	22-Dec-23	0%	22-Dec-23	22-Dec-23										22-Dec-23*	22-Dec-23	Finalizare lucrari executie - UTI		

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone
- Summary